BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 836

Date : 27/05/2019

1. Customer's Name and Address : AEE
   with Telephone No. Byadarayanapura Sub Division
2. Well Location : Dwarakanagara SBI Bank Road
3. Total Well Depth / Drilled in Ft. : 1244 feet.
4. Casing Erected in Ft. : 197 feet
5. Water Struck at the Depth of : —
6. Total Yield (Measuring method "V" Norch : — / Inches on "V" Norch)
7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear Hard Soil
8. At the Depth of : —
9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump —

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

Manager / Proprietor

Party's Signature

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Am An GEO CONSULTANT

NAGARAJ MOKASHI, MSc.,
GEOLOGIST

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmailcom
Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

To,

Date : 14/05/2019

GEO-TECHNICAL SURVEY REPORT

(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging Ward No. 05 city/village Dwarkanagara SBI Bank Road Dated on ..... in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards N.W marked by Red Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by Hard rock.

SOURCES EXTRACTED :

(I) Betwen 723 feet ft/mtrs. (II) 860 feet ft/mtrs.

(III) 1013 feet ft/mtrs.

From the study of the above field observation, Investigation results, a borewell VES drilling 1243 feet to app depth of 1225 feet/mtrs. Below the ground level, casing pipe required be to app depth of 198 feet ft/mtrs.

Approx, yield expected may be around .....GPH.

Suggested to drill 4 $\frac{1}{2}$" / 6 $\frac{1}{2}$" dia Borewell.

****

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form.

Save Water

(NAGARAJ MOKASHI)

SAVE ENVIRONMENT **ADOPT RAINWATER HARVESTING**

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Drilling advisors and supervision, Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-24

COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 837

Date : 27/05/2019

1. Customer's Name and Address : ATE

with Telephone No. Brahmanayanapura Bugdiem

2. Well Location : Anegadirayanapura.

3. Total Well Depth / Drilled in Ft. : 1214 Feet.

4. Casing Erected in Ft. : 191 Feet.

5. Water Struck at the Depth of : —

6. Total Yield (Measuring method "V" Norch : — / Inches on "V" Norch)

7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear Rock.

8. At the Depth of : —

9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump —

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

VINAYAKA ENTERPRISES

Party's Signature

Manager / Proprietor

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Am An GEO CONSULTANT

NAGARAJ MOKASHI, MSc.,
GEOLOGIST

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmailcom

Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

To,

Date : 14/05/2019

GEO-TECHNICAL SURVEY REPORT
(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging Ward No. 05 city/village Ambedkar Nagara Dated on ..... in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards N.W marked by Red Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by Hard rock.

SOURCES EXTRACTED :

(I) Betwen 735 feet ft/mtrs. (II) 870 feet ft/mtrs.

(III) 10.11 feet ft/mtrs.

From the study of the above field observation, Investigation results, a borewell VES drilling 1248 feet to app depth of 1223 feet mtrs. Below the ground level, casing pipe required be to app depth of 195 feet ft/mtrs.

Approx. yield expected may be around .....GPH.

Suggested to drill 4 $\frac{1}{2}$" / 6 $\frac{1}{2}$" dia Borewell.

****

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form.

Nagaraj

(NAGARAJ MOKASHI)

Save Water

SAVE ENVIRONMENT **ADOPT RAINWATER HARVESTING**

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Driling advisors and supervision Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕಾವೇರಿ ಉಪ ವಿಭಾಗ-1&2
ಜಲಮಂಡಳಿ, ಕೆ.ಆರ್.ಪುರಂ ಉಪ ವಿಭಾಗ
ಬೆಂಗಳೂರು-24

BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

Date : 27/05/2019

No. : 835

1. Customer's Name and Address with Telephone No. : AEE Byadarayanapura Sub Divn

2. Well Location : Sriramapura Menegaruna palya Ward No 19

3. Total Well Depth / Drilled in Ft. : 1214 feet.

4. Casing Erected in Ft. : 230 feet.

5. Water Struck at the Depth of : 720 feet. 872 feet. 1008 feet.

6. Total Yield (Measuring method "V" Norch : 2 inch / Inches on "V" Norch)

7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear clear.

8. At the Depth of : 870 feet.

9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

Party's Signature

Manager / Proprietor

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Am An GEO CONSULTANT

GARAJ MOKASHI, MSc.,
OLOGIST

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmailcom

Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

Date : 14/05/2019

GEO-TECHNICAL SURVEY REPORT

(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging Ward No. 05 city/village Srirampura Meneshwara kalyana Mandapa Dated on ..... in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards ..... N & W ..... marked by ..... Red ..... Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by ..... Hard ..... rock.

SOURCES EXTRACTED :

(I) Betwen ..... 715 feet ..... ft/mtrs. (II) ..... 820 feet ..... ft/mt's.

(III) ..... 1016 feet ..... ft/mtrs.

From the study of the above field observation, Investigation results, a borewell VES drilling ..... 1241 feet ..... to app depth of ..... 1220 feet/mtrs. Below the ground level, casing pipe required be to app depth of ..... 235 feet ft/mtrs.

Approx, yield expected may be around ..... 3170 ..... GPH.

Suggested to drill 4 $\frac{1}{2}$" / 6 $\frac{1}{2}$" dia Borewell.

****

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form.

Save Water

(NAGARAJ MOKASHI)

SAVE ENVIRONMENT **ADOPT RAINWATER HARVESTING**

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Driling advisors and supervision. Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying.

ಬಿ.ಬಿ.ಎಂ.ಪಿ.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

Date : 29/05/2019

No. : 834

1. Customer's Name and Address with Telephone No. : AKK Byadarayanapura ಜಿಲ್ಲೆ ತುಮಕೂರು

2. Well Location : Kogilu Indira canteen.

3. Total Well Depth / Drilled in Ft. : 1181 ಅಡಿ.

4. Casing Erected in Ft. : 204 ಅಡಿ

5. Water Struck at the Depth of : 781 ಅಡಿ. 897 ಅಡಿ. 1010 ಅಡಿ.

6. Total Yield (Measuring method "V" Norch : 2 ಇಂಚು / Inches on "V" Norch)

7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear Boulders.

8. At the Depth of : 902 ಅಡಿ.

9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump ✓

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

Party's Signature

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ ಉಪವಿಭಾಗ
ವ್ಯಾಪ್ತಿ ರಾಯನಪುರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Manager / Proprietor

Am An GEO CONSULTANT

GARAJ MOKASHI, MSc.,
LOGIST

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmailcom

Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

To,

Date : 15/05/2019

GEO-TECHNICAL SURVEY REPORT

(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging Ward no. 05 city/village Kogilu Indira Canteen Dated on ..... in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards N.W marked by Red Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by Hard rock.

SOURCES EXTRACTED :

(I) Betwen 759 feet ft/mtrs. (II) 865 feet ft/mtrs.

(III) 1032 feet ft/mtrs.

From the study of the above field observation, Investigation results, a borewell VES drilling 1225 feet to app depth of 1202 feet/mtrs. Below the ground level, casing pipe required be to app depth of 206 feet ft/mtrs.

Approx, yield expected may be around 3 to 5 GPH.

Suggested to drill 4 $\frac{1}{2}$" / 6 $\frac{1}{2}$" dia Borewell.

****

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form.

Save Water

(NAGARAJ MOKASHI)

SAVE ENVIRONMENT **ADOPT RAINWATER HARVESTING**

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Drilling advisors and supervision. Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying.

ಬಿ.ಬಿ.ಎಂ.ಪಿ

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

BOREWELL

BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 833

Date : 29/05/2019

1. Customer's Name and Address : AEE
   with Telephone No. Bhadrarayanapura gas Division
2. Well Location : Asuramavalayam 13th Cross 1st Main
3. Total Well Depth / Drilled in Ft. : 1128 feet
4. Casing Erected in Ft. : 197 feet.
5. Water Struck at the Depth of : 798 feet. 908 feet.
6. Total Yield (Measuring method "V" Norch : 2 inch / Inches on "V" Norch)
7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear Boulders,
8. At the Depth of : 810 feet.
9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

Party's Signature

~~Manager~~ / Proprietor

Am An GEO CONSULTANT

AGARAJ MOKASHI, MSc.,
OLOGIST

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmailcom
Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

To,

Date : 15/05/2014

GEO-TECHNICAL SURVEY REPORT
(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging Land no. 05 city/village Agrahara Layout 13 M Cross I 1st Main Dated on ..... in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards N.W marked by Red Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by Hard rock.

SOURCES EXTRACTED :

(I) Betwen 720 feet ft/mtrs. (II) 875 feet ft/mtrs.

(III) 1015 feet. ft/mtrs.

From the study of the above field observation, Investigation results, a borewell VES drilling 1238 feet. to app depth of 1217 feet ft/mtrs. Below the ground level, casing pipe required be to app depth of 201 feet ft/mtrs.

Approx, yield expected may be around 3310 GPH.

Suggested to drill 4 $\frac{1}{2}$" / 6 $\frac{1}{2}$" dia Borewell.

****

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form.

Nagar
(NAGARAJ MOKASHI)

Save Water

SAVE ENVIRONMENT **ADOPT RAINWATER HARVESTING**

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Driling advisors and supervision Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕಾವೇರಿ ನೀರಾವರಿ ನಿಗಮ ಉಪ ವಿಭಾಗ
ಬೆಂಗಳೂರು-24

BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 832

Date : 29/05/2019

1. Customer's Name and Address : AEE
   with Telephone No. Bhaskaranarayanapura sub division
2. Well Location : Nirvanakempapura 3rd cross.
3. Total Well Depth / Drilled in Ft. : 1244 feet.
4. Casing Erected in Ft. : 230 feet.
5. Water Struck at the Depth of : 810 feet. 910 feet. 1044 feet.
6. Total Yield (Measuring method "V" Norch : 2 inch / Inches on "V" Norch)
7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear clear.
8. At the Depth of : 900 feet.
9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

Party's Signature

Manager / Proprietor

Am An GEO CONSULTANT

AGARAJ MOKASHI, MSc.,
OLOGIST

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmailcom

Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

To,

Date : 15/05/2019

GEO-TECHNICAL SURVEY REPORT

(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging Ward no. 05 city/village Mimayalamagara 2nd cross Dated on ..... in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards N.W marked by Red Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by Hard rock.

SOURCES EXTRACTED :

(I) Betwen 763 feet ft/mtrs. (II) 879 feet ft/mtrs.

(III) 1010 feet ft/mtrs.

From the study of the above field observation, Investigation results, a borewell VES drilling 1241 feet to app depth of 1223 feet ft/mtrs. Below the ground level, casing pipe required be to app depth of 232 feet ft/mtrs.

Approx, yield expected may be around 3270 GPH.

Suggested to drill 4 $\frac{1}{2}$" / 6 $\frac{1}{2}$" dia Borewell.

****

NOTE : Although the best site for drilling has been suggested, no guarantee success can be given and we will not be liable in any way for any loss to the part in respect of the well drilled at the site recommended being a failure in any form

Save Water

(NAGARAJ MOKASHI)

SAVE ENVIRONMENT **ADOPT RAINWATER HARVESTING**

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Drilling advisors and supervis Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಾಡಿಯಾಯನಪುರ ಉಪ ವಿಭಾಗ

BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

Date : 20/05/2019

No. : 831

1. Customer's Name and Address with Telephone No. : AEE Bhadarayanapura Sub Division

2. Well Location : Nimayakanapura over head tank

3. Total Well Depth / Drilled in Ft. : 1198 feet.

4. Casing Erected in Ft. : 210 feet.

5. Water Struck at the Depth of : 788 feet. 899 feet. 1013 feet.

6. Total Yield (Measuring method "V" Norch : 2 inch / Inches on "V" Norch)

7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear Boulders.

8. At the Depth of : 810 feet.

9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

Manager / Proprietor

Party's Signature

Am An GEO CONSULTANT

AGARAJ MOKASHI, MSc.,
OLOGIST

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmailcom
Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

To,

Date : 15/05/2019

GEO-TECHNICAL SURVEY REPORT

(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging Ward no. 05 city/village Vimayakanagara overhead Tank Dated on ..... in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards NW marked by Red Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by Hard rock.

SOURCES EXTRACTED :

(I) Betwen 737 feet ft/mtrs. (II) 868 feet ft/mtrs.

(III) 1050 feet ft/mtrs.

From the study of the above field observation, Investigation results, a borewell VES drilling 1235 feet to app depth of 1216 ft/mtrs. Below the ground level, casing pipe required be to app depth of 212 feet ft/mtrs.

Approx, yield expected may be around 3190 GPH.

Suggested to drill 4 $\frac{1}{2}$" / 6 $\frac{1}{2}$" dia Borewell.

****

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form.

Save Water

(NAGARAJ MOKASHI)

SAVE ENVIRONMENT **ADOPT RAINWATER HARVESTING**

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Driling advisors and supervision Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

BOREWE
BOREWE
COMPLETION REPO

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 830

Date : 23/08/2019

1. Customer's Name and Address with Telephone No. : AKE Brahmaramanagara sub division

2. Well Location : Agrahara layout 13th Main

3. Total Well Depth / Drilled in Ft. : 1128 feet. Thirumenahalli Main Road

4. Casing Erected in Ft. : 197 feet.

5. Water Struck at the Depth of : 720 feet. 898 feet. 1010 feet

6. Total Yield (Measuring method "V" Norch : 2 inch / Inches on "V" Norch)

7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear Hard Red Soil

8. At the Depth of : 820 feet.

9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

Party's Signature

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Manager / Proprietor

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Am An GEO CONSULTANT

GARAJ MOKASHI, MSc.,
OLOGIST

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmailcom

Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

To,

Date : 16/05/2019

GEO-TECHNICAL SURVEY REPORT
(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging ....Ward No..05.. city/village ..Agrahara layout 13th Cross (Thirumenahalli Main Road) .....Dated on .....in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards ....N.W..... marked by .....Red..... Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by .....Hard..... rock.

SOURCES EXTRACTED :

(I) Betwen .....762 feet..... ft/mtrs. (II) .....890 feet..... ft/mtrs.

(III) .....1020 feet..... ft/mtrs.

From the study of the above field observation, Investigation results, a borewell VES drilling .....1230 feet.....to app depth of ....1210 feet. ft/mtrs. Below the ground level, casing pipe required be to app depth of .....198 feet. ft/mtrs.

Approx, yield expected may be around .....3310.....GPH.

Suggested to drill 4 $\frac{1}{2}$" / 6 $\frac{1}{2}$" dia Borewell.

****

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form.

Save Water

(NAGARAJ MOKASHI)

SAVE ENVIRONMENT **ADOPT RAINWATER HARVESTING**

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Driling advisors and supervision. Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

BOREW
COMPLETION RE

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 829

Date : 29/05/20

1. Customer's Name and Address with Telephone No. : AEE
Byatarayanapura Sub Division

2. Well Location : Ashwathnagara Layout Near Govt School

3. Total Well Depth / Drilled in Ft. : 1214 feet.

4. Casing Erected in Ft. : 214 feet.

5. Water Struck at the Depth of : 790 feet. 840 feet. 1013 feet.

6. Total Yield (Measuring method "V" Norch : 2 inch / Inches on "V" Norch)

7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear hard soil

8. At the Depth of : 910 feet.

9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report. I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬೆ.ಮ.ನೀ.ಸ.ಮಿ., ಬೆಂಗಳೂರು-24

Party's Signature

Manager / Proprietor

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Am An GEO CONSULTANT

GARAJ MOKASHI, MSc.,
LOGIST

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmailcom

Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

Date : 16/05/2019

GEO-TECHNICAL SURVEY REPORT

(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging Ward No. 05 city/village Agrahara Layout Near Govt school Dated on ..... in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards N.W marked by Red Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by Hard rock.

SOURCES EXTRACTED :

(I) Betwen 725 feet ft/mtrs. (II) 875 feet ft/mtrs.

(III) 1062 feet ft/mtrs.

From the study of the above field observation, Investigation results, a borewell VES drilling 1248 feet to app depth of 1227 feet ft/mtrs. Below the ground level, casing pipe required be to app depth of 218 feet ft/mtrs.

Approx, yield expected may be around 3186 GPH.

Suggested to drill 4 $\frac{1}{2}$" / 6 $\frac{1}{2}$" dia Borewell.

****

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form.

Save Water

(NAGARAJ MOKASHI)

SAVE ENVIRONMENT **ADOPT RAINWATER HARVESTING**

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Driling advisors and supervision. Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 826

Date : 28/05/2019

1. Customer's Name and Address with Telephone No. : AEE
Bhadarayanapura Sub Division.

2. Well Location : Hemannaswamy Layout Main Road. Srinivasapura.

3. Total Well Depth / Drilled in Ft. : 1214 feet.

4. Casing Erected in Ft. : 213 feet.

5. Water Struck at the Depth of : 790 feet. 865 feet. 1005 feet.

6. Total Yield (Measuring method "V" Norch : 2 inch / Inches on "V" Norch)

7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear Red Soil

8. At the Depth of : 810 feet

9. Recommended to use Jet Pump / Air Compressor / Submersible ✓ /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

Party's Signature

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬೆಂಗಳೂರು-26

Manager / Proprietor

Site Management, Quality operations, Planning, Water testing, Soil Testing & Surveying

Am An GEO CONSULTANT

NAGARAJ MOKASHI, MSc.,
GEOLOGIST

Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmailcom

To,

GEO-TECHNICAL SURVEY REPORT

(Ground Water Exploration)

Date : 16/05/2019

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging Ward no. 05 city/village Hemmanna Swamy Layout Main Road, (Srinivasapura) Dated on ..... in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards N/W marked by Red Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by Hard rock.

SOURCES EXTRACTED :

(I) Betwen 725 feet ft/mtrs. (II) 890 feet ft/mtrs.

(III) 1021 feet ft/mtrs.

From the study of the above field observation, Investigation results, a borewell VES drilling 1241 feet to app depth of 1223 feet ft/mtrs. Below the ground level, casing pipe required be to app depth of 216 feet ft/mtrs.

Approx, yield expected may be around 3110 GPH.

Suggested to drill 4 $\frac{1}{2}$" / 6 $\frac{1}{2}$" dia Borewell.

****

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form.

Save Water

SAVE ENVIRONMENT

(NAGARAJ MOKASHI)

ADOPT RAINWATER HARVESTING

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Drilling advisors and supervision. Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 825

Date : 20/05/2019

1. Customer's Name and Address with Telephone No. : AEE Byadarayanapura Sub Division.
2. Well Location : Kogilu Cross.
3. Total Well Depth / Drilled in Ft. : 1198 feet.
4. Casing Erected in Ft. : 210 feet.
5. Water Struck at the Depth of : 810 feet. 910 feet. 1020 feet.
6. Total Yield (Measuring method "V" Norch : 2 inch / Inches on "V" Norch)
7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear Hard soil
8. At the Depth of : 910 feet.
9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

Party's Signature

~~Manager~~ / Proprietor

Am An GEO CONSULTANT

NAGARAJ MOKASHI, MSc.,

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmailcom
Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

Date : 16/05/2019

GEO-TECHNICAL SURVEY REPORT

(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging Ward no. 05 city/village ..... Kogilu Layout ..... Dated on ..... in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards ..... N/W ..... marked by ..... Red ..... Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by ..... Hard ..... rock.

SOURCES EXTRACTED :

(I) Betwen ..... 720 feet ..... ft/mtrs. (II) ..... 852 feet ..... ft/mtrs.

(III) ..... 1020 feet ..... ft/mtrs.

From the study of the above field observation, Investigation results, a borewell VES drilling ..... 1235 feet ..... to app depth of ..... 1210 feet ft/mtrs. Below the ground level, casing pipe required be to app depth of ..... 212 feet ft/mtrs.

Approx, yield expected may be around ..... 3200 ..... GPH.

Suggested to drill 4 $\frac{1}{2}$" / 6 $\frac{1}{2}$" dia Borewell.

****

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form.

Save Water

(NAGARAJ MOKASHI)

SAVE ENVIRONMENT **ADOPT RAINWATER HARVESTING**

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Driling advisors and supervision Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24